

APPLICATION FOR PAYMENT

NO. 2 (FINAL)

CITY ACCOUNT NO. \_\_\_\_\_

ENGINEER'S PROJECT NO. \_\_\_\_\_

CONTRACTOR Jim Speiser & Sons, Inc. CONTRACT DATE November 24, 1986  
 CONTRACT FOR ELECTRICAL WORK D.W.E. SCREW PRODUCTS FACILITY  
 APPLICATION DATE March 31, 1987 APPLICATION AMOUNT \$ 12,590.00  
 FOR PERIOD ENDING March 26, 1987

ITEM	schedule		percent complete		amount earned to date		
	labor	material	labor	material	labor	material	total
(Note that appropriate breakdown be included here)							
(1) Power Service Buss Duct etc.	\$ 4,250.00	\$ 10,350.00	100%	100%	\$ 4,250.00	\$ 10,350.00	\$ 14,600.00
(2) Building Conduit Hangars, Wire etc.	\$ 5,620.00	\$ 2,420.00	100%	100%	\$ 5,620.00	\$ 2,420.00	\$ 8,040.00
(3) Fixtures, Lamps Hangars, Wire etc.	\$ 2,815.00	\$ 6,045.00	100%	100%	\$ 2,815.00	\$ 6,045.00	\$ 8,860.00
TOTAL SCHEDULE LABOR	\$ 12,685.00		\$ 12,685.00				
TOTAL SCHEDULE MATERIAL	\$ 18,815.00		\$ 18,815.00				
TOTAL CONTRACT AMOUNT	\$ 31,500.00		\$ 31,500.00				
MATERIAL SUITABLY STORED NOT INCORPORATED INTO WORK					\$ - 0 -		
CONTRACT CHANGE ORDER NO. _____	PERCENT COMPLETE _____				\$ - 0 -		
CONTRACT CHANGE ORDER NO. _____	PERCENT COMPLETE _____				\$ - 0 -		
CONTRACT CHANGE ORDER NO. _____	PERCENT COMPLETE _____				\$ - 0 -		
	GROSS AMOUNT DUE _____				\$ 31,500.00		
	LESS 8% of 50% RETAINAGE _____				\$ - 0 -		
	AMOUNT DUE TO DATE _____				\$ 31,500.00		
	LESS PREVIOUS PAYMENTS _____				\$ 18,910.00		
	AMOUNT DUE THIS APPLICATION _____				\$ 12,590.00		

The undersigned Contractor hereby swears under penalty of perjury that (1) all previous progress payments received from the owner on account of Work performed under the contract referred to above have been applied by the undersigned to discharge in full all obligations of the undersigned incurred in connection with Work covered by prior Applications for Payment under said contract, being Applications for Payment numbered 1 through 2 inclusive; and (2) all materials and equipment incorporated in said Project or otherwise listed in or covered by this Application for Payment are free and clear of all liens, claims, security interests and encumbrances.

APPROVED AS NOTED  
 SUBJECT TO CONTRACT REQUIREMENTS  
 DATE: 4-2-87

BY: [Signature]  
 BERKESTONE CONSTRUCTION, INC.

A - 19

APPROVED FOR PAYMENT  
4-20-87

665 Independence

Dated March 31, 1987, 19 JIM SPEISER & SONS, Inc.  
(Contractor)

X By James C. Speiser Pres.  
James C. Speiser  
295-12-1509

COUNTY OF Henry  
STATE OF Ohio

ss

Before me on this 31 day of March, 1987 personally  
appeared James C. Speiser known to me, who being  
duly sworn, did depose and say that he is the President  
(office)

of the Contractor above mentioned; that he executed the above Application for  
Payment and statement on behalf of said Contractor; and that all of the  
statements contained therein are true, correct and complete.

Timothy E. Speiser  
Notary Public

My commission expires:

TIMOTHY E. SPEISER  
Notary Public, State of Ohio  
M/ Commission Expires: Oct. 4, 1990.

APPROVED AS NOTED  
SUBJECT TO CONTRACT REQUIREMENTS  
DATE: 4.2.87

BY: JW  
CORNERSTONE CONSTRUCTION, INC.