

Let's
Independence

APPLICATION FOR PAYMENT

NO. 6

CITY ACCOUNT NO. _____ ENGINEER'S PROJECT NO. _____

CONTRACTOR R. G. Zachrich Constr., Inc. CONTRACT DATE 11-25-86
CONTRACT FOR D.W.E. Screw Products
APPLICATION DATE 6-8-87 APPLICATION AMOUNT 8,383.80 (RETAINAGE)
FOR PERIOD ENDING 6-8-87

ITEM	schedule		percent complete		amount earned to date
	labor	material	labor	material	labor material total

(Note that appropriate breakdown be included here)

See Attached


TOTAL SCHEDULE LABOR	\$ _____	\$ _____	
TOTAL SCHEDULE MATERIAL	\$ _____	\$ _____	
TOTAL CONTRACT AMOUNT	\$ <u>209,595.00</u>	\$ <u>209,595.00</u>	
MATERIAL SUITABLY STORED NOT INCORPORATED INTO WORK			\$ _____
CONTRACT CHANGE ORDER NO. _____	PERCENT COMPLETE _____		\$ _____
CONTRACT CHANGE ORDER NO. _____	PERCENT COMPLETE _____		\$ _____
CONTRACT CHANGE ORDER NO. _____	PERCENT COMPLETE _____		\$ _____
	GROSS AMOUNT DUE		\$ <u>209,595.00</u>
	LESS % RETAINAGE		\$ <u>.00</u>
	AMOUNT DUE TO DATE		\$ <u>209,595.00</u>
	LESS PREVIOUS PAYMENTS		\$ <u>201,211.20</u>
	AMOUNT DUE THIS APPLICATION		\$ <u>8,383.80 (Retainage)</u>

The undersigned Contractor hereby swears under penalty of perjury that (1) all previous progress payments received from the owner on account of Work performed under the contract referred to above have been applied by the undersigned to discharge in full all obligations of the undersigned incurred in connection with Work covered by prior Applications for Payment under said contract, being Applications for Payment numbered 1 through 5 inclusive; and (2) all materials and equipment incorporated in said Project or otherwise listed in or covered by this Application for Payment are free and clear of all liens, claims, security interests and encumbrances.

APPROVED FOR FINAL PAYMENT
7-13-87 FH

Dated June 8, 19 87

R. G. Zachrich Construction, Inc.
(Contractor)


By 
Stephen A. Zachrich

COUNTY OF Defiance
STATE OF Ohio

ss

Before me on this 8th day of June, 19 87 personally
appeared Stephen A. Zachrich known to me, who being
duly sworn, did depose and say that he is the President

(office)
of the Contractor above mentioned; that he executed the above Application for
Payment and statement on behalf of said Contractor; and that all of the
statements contained therein are true, correct and complete.


Notary Public

Robert W. Deitrick

My commission expires:


ROBERT W. DEITRICK, Notary Public
State of Ohio
My Commission Expires January 7, 1991

A F F I D A V I T

We, R. G. Zachrich Construction, Inc.
Contractor on D.W.E. Screw Products
hereby certify that we have complied with the Prevailing Wage Section
of Chapter 4115 of the Ohio Revised Code.

R. G. Zachrich Construction, Inc.
Contractor
By 
Stephen A. Zachrich President
Title

Sworn to and subscribed before me this 8th day of
June, 19 87.


Notary Public
ROBERT W. DEITRICK, Notary Public
State of Ohio
My Commission Expires January 7, 1991

APPLICATION AND CERTIFICATE FOR PAYMENT AIA DOCUMENT G702

(Instructions on reverse side) PAGE ONE OF PAGES

TO (OWNER):
 Henry Co. Community Improvement Corp.
 107 W. Main
 Napoleon, Ohio 43545

FROM (CONTRACTOR):
 R. G. Zachrich Construction, Inc.
 P.O. Box 431 - Defiance, Ohio 43512

CONTRACT FOR:

PROJECT: D.W.E. Screw Products

VIA (ARCHITECT):
 Cornerstone Construction, Inc.

APPLICATION NO: 6

PERIOD TO: 6-8-87

ARCHITECTS:
 OWNER
 ARCHITECT
 CONTRACTOR

PROJECT NO:

CONTRACT DATE:

CONTRACTOR'S APPLICATION FOR PAYMENT

CHANGE ORDER SUMMARY		ADDITIONS	DEDUCTIONS
Change Orders approved in previous months by Owner			
TOTAL			
Approved this Month			
Number	Date Approved		
TOTALS			
Net change by Change Orders			

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner, and that current payment shown herein is now due.

CONTRACTOR: R. G. Zachrich Construction, Inc.

By:  Date: 6-8-87

ARCHITECT'S CERTIFICATE FOR PAYMENT


In accordance with the Contract Documents, based on on-site observations and the data comprising the above application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief: the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

Application is made for Payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM \$ 209,595.00
2. Net change by Change Orders \$ 209,595.00
3. CONTRACT SUM TO DATE (Line 1 ± 2) \$ 209,595.00
4. TOTAL COMPLETED & STORED TO DATE \$
5. RETAINAGE:
 - a. ___ % of Completed Work \$
 - (Column D + E on G703)
 - b. ___ % of Stored Material \$
 - (Column F on G703)
 - Total Retainage (Line 5a + 5b or Total in Column I of G703) \$ 209,595.00
6. TOTAL EARNED LESS RETAINAGE \$ 209,595.00
7. LESS PREVIOUS CERTIFICATES FOR PAYMENT (Line 6 from prior Certificate) \$ 201,211.20
8. CURRENT PAYMENT DUE ... RETAINAGE \$ 8,383.80
9. BALANCE TO FINISH, PLUS RETAINAGE \$

State of: Ohio County of: Defiance

Subscribed and sworn to before me this 8th day of June 1987


Notary Public:  ROBERT W. DEFRICK, Notary Public

My Commission expires: State of Ohio

My Commission Expires January 7, 1991

AMOUNT CERTIFIED \$

(Attach explanation if amount certified differs from the amount applied for.)

ARCHITECT:  Construction, Inc.

By:  Date: 6-8-87

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

CONTINUATION SHEET

AIA Document C702, APPLICATION AND CERTIFICATE FOR PAYMENT, containing Contractor's signed Certification is attached.
 In tabulations below, amounts are stated to the nearest dollar.
 Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NUMBER: 6
 APPLICATION DATE: 6-8-87
 PERIOD TO: 6-8-87
 ARCHITECT'S PROJECT NO:

A ITEM NO.	B DESCRIPTION OF WORK	C SCHEDULED VALUE	D WORK COMPLETED		E THIS PERIOD	F MATERIALS PRESENTLY STORED (NOT IN D OR E)	G TOTAL COMPLETED AND STORED TO DATE (D + E + F)		H BALANCE TO FINISH (C - G)	I RETAINAGE
			FROM PREVIOUS APPLICATION (D + E)	THIS PERIOD			% (G + I)			
1.	Bond	3,085.00	3,085.00				3,085.00	100	.00	
2.	Site Work	6,920.00	6,920.00				6,920.00	100	.00	
3.	Stone Base	13,200.00	13,200.00				13,200.00	100	.00	
4.	Concrete Work	51,800.00	51,800.00				51,800.00	100	.00	
5.	Precast Concrete	2,420.00	2,420.00				2,420.00	100	.00	
6.	Masonry	13,190.00	13,190.00				13,190.00	100	.00	
7.	Structural Steel	35,800.00	35,800.00				35,800.00	100	.00	
8.	Joist & Deck	3,930.00	3,930.00				3,930.00	100	.00	
9.	Metal Building	38,230.00	38,230.00				38,230.00	100	.00	
10.	Alum. Entrances	3,860.00	3,860.00				3,860.00	100	.00	
11.	Doors	6,150.00	6,150.00				6,150.00	100	.00	
12.	Overhead Doors	1,930.00	1,930.00				1,930.00	100	.00	
13.	Drywall	5,320.00	5,320.00				5,320.00	100	.00	
14.	Painting	4,700.00	4,700.00				4,700.00	100	.00	
15.	Toilet Part. & Accessories	2,560.00	2,560.00				2,560.00	100	.00	
16.	Acoustical & Carpet	4,500.00	4,500.00				4,500.00	100	.00	
17.	Dock Levelers	3,700.00	3,700.00				3,700.00	100	.00	
18.	Paving	7,440.00	7,440.00				7,440.00	100	.00	
19.	Landscaping	860.00	860.00				860.00	100	.00	
		209,595.00	209,595.00				209,595.00	100	.00	