

MEMO

NAPOLEON
CITY HALL

5/28/75

Because Local Bank
has purchased Spengler's
with the intent to
demolish the bldg. in
2 years, John Fruchey
& myself informed
Fred (tenant of bldg)
the attached violations
not required to be
corrected, but highly
recommended correction.

Tom Luviano

CITY OF NAPOLEON

Engineering Department

ELECTRICAL INSPECTION FIELD REPORT

255 Riverview Avenue Napoleon, Ohio 43545

(Please Print or Type)

Date 4-24-75

Permit No.

Type of Inspection Elect. Survey

Type of Occupancy

Project Name SPENGLER'S MARKET

Address 713 North Perry St.

City NAPOLEON State OHIO

Approved

Violation

Electrical Contractor

Remarks:

Code Reference

ELECTRICAL INSPECTION REVEALS THE FOLLOWING:	
1- PLACES OF PUBLIC ASSEMBLY TO BE WIRED IN METAL RACEWAYS.	336-3 (C) - 334.1 (C) 520-4 (EX2) NEC
2- ALL ABANDONED CIRCUITRY TO BE REMOVED.	90-7 NEC
3- ALL ABANDONED RACEWAYS TO BE REMOVED.	90-7 NEC
4- ALL HAZARDOUS WIRING CONDITIONS ARE TO BE CORRECTED.	90-7 NEC
5- GROUNDING OF SYSTEM TO COMPLY WITH ART.	250-81 NEC
6- TO ASSURE POSITIVE BONDING OF METAL RACEWAYS, BOXES & CABINETS USE DOUBLE LOCKNUTS.	250-71 (D) NEC
7- ON BRANCH CIRCUITS THE NEUTRAL CONDUCTOR MUST CARRY ONLY THE UNBALANCE PORTION OF CIRCUIT.	210-4 NEC
8- INSULATING BUSHINGS FOR CONDUCTORS OF #4 & LARGER.	373-6 (D) NEC

Compliance Time 40 days

Inspectors Signature Norman Howes

Copies To: Chief of Napoleon Fire Dept.

White - Applicant Yellow - Engineering Pink - Electrical Inspector

CITY OF NAPOLEON

Engineering Department

ELECTRICAL INSPECTION FIELD REPORT

255 Riverview Avenue Napoleon, Ohio 43545

(Please Print or Type)

Date 4-24-75

Permit No.

Type of Inspection ELECT SURVEY

Type of Occupancy

Project Name SPENCER'S MARKET

Address 719 NORTH PERRY ST.

City NAPOLEON State OHIO

Approved

Violation

Electrical Contractor

Remarks:

Code Reference

9- FLEXIBLE CORDS SHALL NOT BE USED IN LIEU OF FIRED WIRING. 400-4 NEC

10- TYPE AC. CABLE NOT TO BE USED IN DAMP OR WET LOCATIONS. 334-6 (2) NEC

11- DISCONTINUE SERVICE TO SECOND FLOOR. SECOND FLOOR VACANT & UNATTENDED. 90-7 NEC

12- ELECTRICAL CONT. TO ADVISE OWNER OF OTHER VIOLATIONS ENCOUNTERED DURING CORRECTIONS OF VIOLATIONS. 90-7 NEC

Compliance Time 40 DAYS-

Inspectors Signature Norman Howes

Copies To: Chief of Inspections Fire Dept.

White - Applicant

Yellow - Engineering

Pink - Electrical Inspector

CITY OF NAPOLEON
Engineering Department
255 Riverview Avenue
NAPOLEON, OHIO 43545

DATE April 24, 1975	JOB NO. _____	
PROJECT _____		
LOCATION 713 North Perry St.		
CONTRACTOR _____	OWNER Spengler	
WEATHER _____	TEMP _____ at _____ _____ at _____	AM PM
PRESENT AT SITE Building Survey For <u>Safety</u>		
Violation		

TO Spengler's Market
713 North Perry St.
Napoleon, Ohio, 43545

THE FOLLOWING WAS NOTED:

- On 4/24/75 during the requested building survey by the Fire Inspector and is in violation with the following sections of the Ohio Building Code:
- 1) Must provide hand railing for stairs located in front of building going down into basement area, on both sides if stairs 30" or greater in width.
Sec. BB-67-34 of O.B.C.
 - 2) The discharge pipe to the hot water tank for the pressure and temperature relief valve shall not be undiminished in size.
Sec. BB-51-30 of O.B.C.

Note: Compliance Time 40 days.

- Must Contact the Engineering Dept For re-inspection:

COPIES TO Spengler and
John Fruchey - Fire Inspector

FIELD REPORT

SIGNED

Thomas W. Bravara
Building Inspector