

P E R M I T

CITY OF NAPOLEON  
255 W. RIVERVIEW AVE  
NAPOLEON, OHIO 43545

DIVISION OF BUILDING & ZONING  
PH (419) 592-4010  
FAX (419) 599-8393

PERMIT NO: 97313

DATE ISSUED: 08-18-97

ISSUED BY: BND

JOB LOCATION: 1144 INDIANA AVE

EST. COST: 2500.00

LOT #:

SUBDIVISION NAME:

OWNER: MCMASTER, GARY  
ADDRESS: 1144 INDIANA AVE  
CSZ: NAPOLEON, OH 43545  
PHONE: 419-592-6180

AGENT: DENNIS GERKEN CONSTR  
ADDRESS: V-138 SR 108  
CSZ: NAPOLEON, OH 43545  
PHONE: 419-598-8941

USE TYPE - RESIDENTIAL:

OTHER:

ZONING INFORMATION

DIST: LOT DIM: AREA: FYRD: SYRD: RYRD:  
MAX HT: # PKG SPACES: # LOADING SP: MAX LOT COV:

BOARD OF ZONING APPEALS:

WORK TYPE - NEW: REPLMNT: X ADD'N: ALTER: REMODEL:

WORK INFORMATION

E - LGTH: WIDTH: STORIES: LIVING AREA SF:  
PAGE AREA SF: HEIGHT: BLDG VOL DEMO PERMIT:

WORK DESCRIPTION

DRIVEWAY REPLACEMENT & BASEMENT WALL REPAIRS

FEE DESCRIPTION

PAID DATE

FEE AMOUNT DUE

BUILDING PERMIT

0.00

TOTAL FEES DUE

0.00

-----  
DATE

-----  
APPLICANT SIGNATURE

CITY OF NAPOLEON INSPECTION FORM

PERMIT #: 97313

DATE ISSUED: 08-18-97

JOB LOCATION: 1144 INDIANA AVE

OWNER: MCMASTER, GARY

OWNER PHONE: 419-592-6180

CONTRACTOR: DENNIS GERKEN CONSTRUCTION

CONTRACTOR PHONE: 419-598-8941

WORK DESCRIPTION: DRIVEWAY REPLACEMENT & BASEMENT WALL REPAIRS

PLUMBING: UNDGR \_\_\_\_\_ RGHIN \_\_\_\_\_ FINAL \_\_\_\_\_

SEWER INSP \_\_\_\_\_

MECHANICAL: UNDGR \_\_\_\_\_ RGHIN \_\_\_\_\_ FINAL \_\_\_\_\_

FURNACE REPLC \_\_\_\_\_ AIR COND \_\_\_\_\_

ELECTRICAL: UNDGR \_\_\_\_\_ RGHIN \_\_\_\_\_ FINAL \_\_\_\_\_

SERV UPGR \_\_\_\_\_

BUILDING: SITE \_\_\_\_\_ FTG \_\_\_\_\_ FNDT \_\_\_\_\_

STRUC \_\_\_\_\_ ROOF \_\_\_\_\_ EXT \_\_\_\_\_

VENT \_\_\_\_\_ ACCES \_\_\_\_\_ EGRS \_\_\_\_\_

SMKDT \_\_\_\_\_ FINAL \_\_\_\_\_

ISSUE TEMP OCCUP \_\_\_\_\_ ISSUE OCCUP \_\_\_\_\_

STRG SHED: SITE \_\_\_\_\_ FINAL \_\_\_\_\_

SIGN: FTG \_\_\_\_\_ FINAL \_\_\_\_\_

FENCE: SITE \_\_\_\_\_ FINAL \_\_\_\_\_

MISC INSP: Foundation excavated to 6" below base course footer felt installed into outside sump pit. Backfilled with 57's to within 2 feet of top.

NOTES: Basement walls were not straightened I suggested pouring solid concrete pilasters on the outside and knocking holes into the block at those locations and allowing concrete to flow into the block.