

039

Date 1-29-16

Installed by: Vernon Nagel Inc.

Inspected by: Rex Moll

H.W. 1045 Scott St.

1051

W.M.P.C.

Scott St

3/4" galv. w/L service 4' Deep

Ex. 6" C/O
INU. 670.42

6" 45° Bend
6" 22 1/2° Bend

6" 45° Bend
INU. 673.92

6 pl. to 4" pl.
Ferno
INU. 675.03

19.75'
1045

Ex. 4" C.I.P.
32" Deep
T.O.P.



Installed as part of The
Oberhaus I/I Reduction Project
LTCP 21A

1039

1037