

**City Of Napoleon**  
**FIELD SURVEY FORM**

Premises Address: 1416 N. Scott Company Name: Henry Co. Bank  
Contact Name: Roger Mucy Contact Phone No: 599-9015  
Service No: 5547 Service Size: 1" Meter No: 47270714 Meter Size: 3/4" Date Installed: 12-31-96  
Type of Inspection: Initial  Follow-Up  Date of Inspection: 3-31-99 Inspector Name: Charlie  
Type of Use: Industrial  Commercial  Residential  Water Main Size: 16" System Pressure 115-75 psi  
Type of Service: Domestic  Fire  Combined  Any Other Water Source: Yes  No   
If Yes, Other Type: Additional City Service  Auxiliary Source  Interconnected: Yes  No   
\*\*\*\*\*

**DOMESTIC SYSTEMS**

Type of Use: Processing  Product  Potable  Sanitary  Irrigation  Limited Area Fire   
Type of Heating: Forced Air  Electric  Solar  Boilers  Chemical Treatment: Yes  No   
Type of Cooling: Cooling Tower  Chiller  Chemical Treatment: Yes  No  Direct Conn: Yes  No   
Dishwasher: Yes  No  Eductors: Yes  No  Garbage Disposal: Yes  No  Jacuzzi: Yes  No   
Swimming Pool: Yes  No  Air Gap at Supply: Yes  No  Pumps Used: Yes  No  Capacity

**INSPECTOR COMMENTS/DIAGRAMS**

*utility sink in basement 2. Hoses below flood rim  
single basin sink breakroom basement  
2- bathrooms  
1- Drinking fountain  
2- outside hose bibbs*

**FIRE PROTECTION SYSTEMS**

System Type: Dry Sprinkler  Wet Sprinkler  Dry Riser  Wet Riser  Hydrants: Yes  No   
Hydrants Self-Draining: Yes  No  Storage Provided: Yes  No  Antifreeze Legs: Yes  No   
Auxiliary Water Storage: Yes  No  Pumps Used: Yes  No  Capacity: \_\_\_\_\_ (GPM) Pressure: \_\_\_\_\_

**INSPECTOR COMMENTS/DIAGRAMS**

**BACKFLOW PREVENTION REQUIREMENTS**

*Will need to install a Double check valve assembly in the  
Horizontal position, also will need a expansion tank installed*