

City of Napoleon

BACKFLOW PREVENTION ASSEMBLY TEST RESULTS

Property Address: 1825 N. Scott ZIP: 43545
 Business Name: Shoe Show

DEVICE INFORMATION

Type (circle one) **RP** DC VB RPDA DCDA

Manf/Model: Watts 009M3-0T Size: 3/4" Serial No. 78939
 Location of Device: Rear of bldg. near restroom
 Type of Test: Differential Gauge Sight Tube

Outlet valve holding RP <input checked="" type="checkbox"/> DC <input type="checkbox"/> failed RP <input type="checkbox"/> DC <input type="checkbox"/>	Reduced Pressure Assembly ↓			Pressure Vacuum Breaker	
	Double Check Valve ↓		Relief Valve ↓	Air Inlet	Check Valve
	1st Check	2nd Check			
Test Results <u>Pass</u>	DC _____ psi	DC _____ psi	opened at <u>2.8</u> psi	opened at _____ psi	held at _____ psi
	RP <u>7.1</u> psi		did not open <input type="checkbox"/>	did not open <input type="checkbox"/>	leaked <input type="checkbox"/>
Date: <u>3-31-04</u>	Pass <input checked="" type="checkbox"/> Failed <input type="checkbox"/>	Pass <input checked="" type="checkbox"/> Failed <input type="checkbox"/>	Pass <input checked="" type="checkbox"/> Failed <input type="checkbox"/>	Pass <input type="checkbox"/> Failed <input type="checkbox"/>	Pass <input type="checkbox"/> Failed <input type="checkbox"/>
Repairs & Materials					
Test After Repairs	DC _____ psi	DC _____ psi	opened at _____ psi	opened at _____ psi	held at _____ psi
	RP _____ psi	RP _____ psi	did not open <input type="checkbox"/>	did not open <input type="checkbox"/>	leaked <input type="checkbox"/>
Date:	Pass <input type="checkbox"/> Failed <input type="checkbox"/>	Pass <input type="checkbox"/> Failed <input type="checkbox"/>	Pass <input type="checkbox"/> Failed <input type="checkbox"/>	Pass <input type="checkbox"/> Failed <input type="checkbox"/>	Pass <input type="checkbox"/> Failed <input type="checkbox"/>

Tester Signature: [Signature] Certification No. 2539
 Owner/Representative Signature: [Signature]

S.A. Comunale Co., Inc.

24 Hour Nationwide Emergency Service

1-800-776-7181

www.sacomunale.com

Corporate Headquarters: 2900 Newpark Dr. • Barberton, OH • 330-706-3040

Cincinnati, OH 513-874-4268
Cleveland, OH 216-426-0856
Columbus, OH 614-291-7001
Fremont, OH 800-582-3989

Marion, OH 866-685-4364
Youngstown, OH 330-856-4440
Johnstown, PA 814-467-9194
Philadelphia, PA 800-299-9216

Pittsburgh, PA 800-281-9252
Atlantic City, NJ 800-375-3824
Phillipsburg, NJ 800-565-3338
Detroit, MI 248-437-9900

Test and Maintenance Report for Backflow Preventer Assemblies

Facility Name: SHOE SHOE Phone Number: 592-9215
Address: 1825 N. SCOTT ST NAPOLEON OH Test Date: 3-26-03

BACKFLOW PREVENTION ASSEMBLY INFORMATION				<input checked="" type="checkbox"/> RP	<input type="checkbox"/> DC	<input type="checkbox"/> _____
Make: <u>WATTS</u>	Model: <u>009M3-QT</u>	Size: <u>3/4</u>	Serial Number: <u>78939</u>			
TEST TYPE	<input checked="" type="checkbox"/> Annual	<input type="checkbox"/> Failure	<input type="checkbox"/> New Install	<u>1</u> / <u>1</u>	<input type="checkbox"/> Replaces	_____

INSTALLATION TYPE:	<input checked="" type="checkbox"/> Containment	<input type="checkbox"/> Isolation				
SYSTEM TYPE:	<input checked="" type="checkbox"/> Domestic	<input type="checkbox"/> Fire	<input type="checkbox"/> Lawn Irrigation	<input type="checkbox"/> Boiler	<input type="checkbox"/> _____	
LOCATION:	<input type="checkbox"/> Basement	<input checked="" type="checkbox"/> First Floor	<input type="checkbox"/> Outside	<input type="checkbox"/> Vault	<input checked="" type="checkbox"/> <u>STOCK ROOM</u>	

TEST RESULTS:	<input checked="" type="checkbox"/> Passed	<input type="checkbox"/> Failed				
Line Pressure: <u>65</u> psi	Check Valve No. 1	Check Valve No. 2	Relief Valve			
Test before repair	<input type="checkbox"/> Leaked <input checked="" type="checkbox"/> Closed tight <u>7.9</u>	<input type="checkbox"/> Leaked <input checked="" type="checkbox"/> Closed tight <u>7.8</u>	Opened at <u>2.4</u> psid			
Final test	<input type="checkbox"/> Closed tight	<input type="checkbox"/> Closed tight	Opened at _____ psid			
Describe repair/Materials used						

Certification - Tester I hereby certify that I have personally tested the above backflow prevention assembly, that the assembly is in proper operating condition, and that the above data is correct.

Tester (signature): Douglas L Swisher Ohio Cert. No.: 2539
Tester (print): DOUGLAS L. SWISHER Cert. Expires: 9, 12, 05
Company Name: SA Comunale Co Phone: 334-3841

Certification - Facility I hereby certify that the above backflow prevention assembly has been in constant use at this location during the entire prescribed interval between test periods and during that period this assembly was not bypassed, made inoperative or removed without proper authorization. All defects found during the operation period or during tests of assembly were satisfactorily corrected without delay. I further certify that I have the responsibility and authority to insure the above.

Owner/Officer (signature): Doug Damra Title: Manager
Owner/Officer (print): _____ Date: 3-26-03