## City Of Napoleon FIELD SURVEY FORM

"TOPIC PRINTERS A

	Premises Address: 555 W. Washington Company Name: Dr. J. H. Moden Jee, DOS. Contact Name: Jim moden Contact Phone No: 392-6871
	Contact Name: Jim moden Contact Phone No: 392-6871
	Service No: 72.9 Service Size: 2- 1/8 Meter No: 12840477 Meter Size: 1/8 Date Installed: 10-24-74
	Type of Inspection: Initial X Follow-Up Date of Inspection: 1-28-03 Inspector Name: Charles Type of Use: Industrial Commercial X Peridential Water Main Size: 4044 System Processor
	Type of Use: Industrial Commercial Residential Water Main Size: 10" System Pressure 45-70 psi Type of Service: Domestic Fire Combined Any Other Water Source: Yes No X
	If Yes, Other Type: Additional City Service Auxiliary Source Interconnected: Yes No
	**************************************
	DOMESTIC SYSTEMS
	Type of Use: Processing Product Potable X Sanitary Irrigation Limited Area Fire
	Type of Heating: Forced Air Electric Solar Boilers X Chemical Treatment: Yes NoX
	Type of Cooling: Cooling Tower _ Chiller _ Chemical Treatment: Yes _ No _ Direct Conn: Yes _ No _
	Dishwasher: Yes_No_X Eductors: Yes_No_X Garbage Disposal: Yes_No_X Jacuzzi: Yes_No_X
	Swimming Pool: Yes_No_Air Gap at Supply: Yes_No_Pumps Used: Yes_No_Capacity
	INSPECTOR COMMENTS/DIAGRAMS
	Water has been disconnected from work station where air
	Tools are hooked up. However if anyone in the future was to ever
	Connect water back up to This work station. The potential for
	a cross connection would still exsist.
	FIRE PROTECTION SYSTEMS System Type: Dry Spinkler Wet Sprinkler Dry Picer Wet Picer Hydronts: Vos No
	System Type: Dry Spinkler Wet Sprinkler Dry Riser Wet Riser Hydrants: YesNo Hydrants Self-Draining: Yes No Storage Provided: Yes No Antifreeze Legs: Yes No
	Auxiliary Water Storage: Yes_ No_ Pumps Used: Yes_ No_ Capacity: (GPM) Pressure:
	Auxiliary water Storage. 165_110_1 unips Osca. 165_110_ capacity(GI111) 11655a16
	INSPECTOR COMMENTS/DIAGRAMS
	Backflow device to be installed immediatly after water meter
	Ducktion cientee to be installed immediatly attel water ment
	BACKFLOW PREVENTION REQUIREMENTS
	a Reduced Pressure assembly, size being 34" needs to be installed
01	n Cold water in let To Water heater  Customer - Canary Building Dept Pink
	water Dist White Customer - Canary Building Dept Pink