

**City Of Napoleon**  
**FIELD SURVEY FORM**

Premises Address: 15-499 Card P Company Name: County Garage  
Contact Name: Denny Richard Contact Phone No: \_\_\_\_\_  
Service No: \_\_\_\_\_ Service Size: 2" Meter No: 1002757 Meter Size: 1/2" Date Installed: 7-3-95  
Type of Inspection: Initial 5 Follow-Up X Date of Inspection: 7-26-98 Inspector Name: Charlie  
Type of Use: Industrial \_\_\_ Commercial X Residential \_\_\_ Water Main Size: 6" System Pressure 45-50 PSI  
Type of Service: Domestic X Fire \_\_\_ Combined \_\_\_ Any Other Water Source: Yes \_\_\_ No X  
If Yes, Other Type: Additional City Service \_\_\_ Auxiliary Source \_\_\_ Interconnected: Yes \_\_\_ No \_\_\_  
\*\*\*\*\*

**DOMESTIC SYSTEMS**

Type of Use: Processing \_\_\_ Product \_\_\_ Potable \_\_\_ Sanitary \_\_\_ Irrigation \_\_\_ Limited Area Fire \_\_\_  
Type of Heating: Forced Air \_\_\_ Electric \_\_\_ Solar \_\_\_ Boilers \_\_\_ Chemical Treatment: Yes \_\_\_ No \_\_\_  
Type of Cooling: Cooling Tower \_\_\_ Chiller \_\_\_ Chemical Treatment: Yes \_\_\_ No \_\_\_ Direct Conn: Yes \_\_\_ No \_\_\_  
Dishwasher: Yes \_\_\_ No \_\_\_ Eductors: Yes \_\_\_ No \_\_\_ Garbage Disposal: Yes \_\_\_ No \_\_\_ Jacuzzi: Yes \_\_\_ No \_\_\_  
Swimming Pool: Yes \_\_\_ No \_\_\_ Air Gap at Supply: Yes \_\_\_ No \_\_\_ Pumps Used: Yes \_\_\_ No \_\_\_ Capacity \_\_\_\_\_

**INSPECTOR COMMENTS/DIAGRAMS**

Watts 2" DCA 467 ml Serial # 33603

**FIRE PROTECTION SYSTEMS**

System Type: Dry Spinkler \_\_\_ Wet Sprinkler \_\_\_ Dry Riser \_\_\_ Wet Riser \_\_\_ Hydrants: Yes \_\_\_ No \_\_\_  
Hydrants Self-Draining: Yes \_\_\_ No \_\_\_ Storage Provided: Yes \_\_\_ No \_\_\_ Antifreeze Legs: Yes \_\_\_ No \_\_\_  
Auxiliary Water Storage: Yes \_\_\_ No \_\_\_ Pumps Used: Yes \_\_\_ No \_\_\_ Capacity: \_\_\_\_\_ (GPM) Pressure: \_\_\_\_\_

**INSPECTOR COMMENTS/DIAGRAMS**

**BACKFLOW PREVENTION REQUIREMENTS**

Due To further investigation into the Power Washer, it was found to have an air gap for Soap Dispenser. Will not require RPA, The device they have should be sufficient

Water Dist. - White

Customer - Canary

Building Dept. - Pink

**City Of Napoleon**  
**FIELD SURVEY FORM**

Premises Address: 15-499 Co Rd P Company Name: County Garage  
Contact Name: Denny Richard Contact Phone No: \_\_\_\_\_  
Service No: \_\_\_\_\_ Service Size: 2" Meter No: 40012737 Meter Size: 1 1/2" Date Installed: 7-8-95  
Type of Inspection: Initial \_\_\_ Follow-Up \_\_\_ Date of Inspection: \_\_\_\_\_ Inspector Name: Charlie  
Type of Use: Industrial \_\_\_ Commercial X Residential \_\_\_ Water Main Size: 6" System Pressure 60 PSI  
Type of Service: Domestic X Fire \_\_\_ Combined \_\_\_ Any Other Water Source: Yes \_\_\_ No X  
If Yes, Other Type: Additional City Service \_\_\_ Auxiliary Source \_\_\_ Interconnected: Yes \_\_\_ No \_\_\_  
\*\*\*\*\*

**DOMESTIC SYSTEMS**

Type of Use: Processing \_\_\_ Product \_\_\_ Potable X Sanitary \_\_\_ Irrigation \_\_\_ Limited Area Fire \_\_\_  
Type of Heating: Forced Air X Electric \_\_\_ Solar \_\_\_ Boilers \_\_\_ Chemical Treatment: Yes \_\_\_ No \_\_\_  
Type of Cooling: Cooling Tower \_\_\_ Chiller \_\_\_ Chemical Treatment: Yes \_\_\_ No \_\_\_ Direct Conn: Yes \_\_\_ No \_\_\_  
Dishwasher: Yes \_\_\_ No X Eductors: Yes \_\_\_ No X Garbage Disposal: Yes \_\_\_ No X Jacuzzi: Yes \_\_\_ No X  
Swimming Pool: Yes \_\_\_ No X Air Gap at Supply: Yes \_\_\_ No \_\_\_ Pumps Used: Yes \_\_\_ No X Capacity \_\_\_\_\_

**INSPECTOR COMMENTS/DIAGRAMS**

Watts 2" DCA 007 MI Serial # 33603  
Power Washer Soap nonylphenoxypoly(ethyleneoxy) ethanol

**FIRE PROTECTION SYSTEMS**

System Type: Dry Sprinkler \_\_\_ Wet Sprinkler \_\_\_ Dry Riser \_\_\_ Wet Riser \_\_\_ Hydrants: Yes \_\_\_ No \_\_\_  
Hydrants Self-Draining: Yes \_\_\_ No \_\_\_ Storage Provided: Yes \_\_\_ No \_\_\_ Antifreeze Legs: Yes \_\_\_ No \_\_\_  
Auxiliary Water Storage: Yes \_\_\_ No \_\_\_ Pumps Used: Yes \_\_\_ No \_\_\_ Capacity: \_\_\_\_\_ (GPM) Pressure: \_\_\_\_\_

**INSPECTOR COMMENTS/DIAGRAMS**

**BACKFLOW PREVENTION REQUIREMENTS**

1 1/2" Reduced Pressure Assembly must be installed after your water meter