

**City Of Napoleon**  
**FIELD SURVEY FORM**

Premises Address: 403 S. Percy Company Name: Henry Co. Bank  
Contact Name: Roger Murray Contact Phone No: 392-6700  
Service No: 2962 Service Size: 1" Meter No: 31564103 Meter Size: 3/4 Date Installed: \_\_\_\_\_  
Type of Inspection: Initial  Follow-Up \_\_\_\_\_ Date of Inspection: 3-30-99 Inspector Name: Charlie  
Type of Use: Industrial \_\_\_\_\_ Commercial  Residential \_\_\_\_\_ Water Main Size: 8" System Pressure 65-75 psi  
Type of Service: Domestic  Fire \_\_\_\_\_ Combined \_\_\_\_\_ Any Other Water Source: Yes \_\_\_\_\_ No   
If Yes, Other Type: Additional City Service \_\_\_\_\_ Auxiliary Source \_\_\_\_\_ Interconnected: Yes \_\_\_\_\_ No \_\_\_\_\_  
\*\*\*\*\*

**DOMESTIC SYSTEMS**

Type of Use: Processing \_\_\_\_\_ Product \_\_\_\_\_ Potable  Sanitary \_\_\_\_\_ Irrigation  Limited Area Fire \_\_\_\_\_  
Type of Heating: Forced Air  Electric \_\_\_\_\_ Solar \_\_\_\_\_ Boilers \_\_\_\_\_ Chemical Treatment: Yes \_\_\_\_\_ No   
Type of Cooling: Cooling Tower \_\_\_\_\_ Chiller \_\_\_\_\_ Chemical Treatment: Yes \_\_\_\_\_ No \_\_\_\_\_ Direct Conn: Yes \_\_\_\_\_ No \_\_\_\_\_  
Dishwasher: Yes \_\_\_\_\_ No  Eductors: Yes \_\_\_\_\_ No  Garbage Disposal: Yes \_\_\_\_\_ No  Jacuzzi: Yes \_\_\_\_\_ No   
Swimming Pool: Yes \_\_\_\_\_ No  Air Gap at Supply: Yes \_\_\_\_\_ No \_\_\_\_\_ Pumps Used: Yes \_\_\_\_\_ No  Capacity \_\_\_\_\_

**INSPECTOR COMMENTS/DIAGRAMS**

expansion tank in place  
step sink in basement  
Single basin sink in basement  
2 bathrooms in basement  
Single basin sink in breakroom  
Drinking fountain  
2 bathrooms on ground floor  
2- outside hose bibbs  
sprinkler system (irrigation)

**FIRE PROTECTION SYSTEMS**

System Type: Dry Sprinkler \_\_\_\_\_ Wet Sprinkler \_\_\_\_\_ Dry Riser \_\_\_\_\_ Wet Riser \_\_\_\_\_ Hydrants: Yes \_\_\_\_\_ No \_\_\_\_\_  
Hydrants Self-Draining: Yes \_\_\_\_\_ No \_\_\_\_\_ Storage Provided: Yes \_\_\_\_\_ No \_\_\_\_\_ Antifreeze Legs: Yes \_\_\_\_\_ No \_\_\_\_\_  
Auxiliary Water Storage: Yes \_\_\_\_\_ No \_\_\_\_\_ Pumps Used: Yes \_\_\_\_\_ No \_\_\_\_\_ Capacity: \_\_\_\_\_ (GPM) Pressure: \_\_\_\_\_

**INSPECTOR COMMENTS/DIAGRAMS**

irrigation system has a Watts 1" 800 M4 GT Pressure Vacuum breaker  
meets requirements, needs tested A.S.A.P.

**BACKFLOW PREVENTION REQUIREMENTS**

Potable has a Watts #7 Dual check, is not acceptable.  
Need to install a Double Check Assembly in horizontal position and  
have tested.

Water Dist. - White      Customer - Canary      Building Dept. - Pink