

Sprint Lima Division  
Bldg: Operations  
122 S. Elizabeth ST.  
Lima, Ohio 45801

# City Of Napoleon

## FIELD SURVEY FORM

Premises Address: 375 E. RiverView Company Name: Sprint  
Contact Name: Jerry Hartman Contact Phone No: 419-226-6182  
Service No: 2783 Service Size: 3/4 Meter No: 4274844 Meter Size: 3/4 Date Installed: 12-9-97  
Type of Inspection: Initial  Follow-Up  Date of Inspection: 8-16-02 Inspector Name: Charlie  
Type of Use: Industrial  Commercial  Residential  Water Main Size: 12" System Pressure 65-70 psi  
Type of Service: Domestic  Fire  Combined  Any Other Water Source: Yes  No   
If Yes, Other Type: Additional City Service  Auxiliary Source  Interconnected: Yes  No   
\*\*\*\*\*

### DOMESTIC SYSTEMS

Type of Use: Processing  Product  Potable  Sanitary  Irrigation  Limited Area Fire   
Type of Heating: Forced Air  Electric  Solar  Boilers  Chemical Treatment: Yes  No   
Type of Cooling: Cooling Tower  Chiller  Chemical Treatment: Yes  No  Direct Conn: Yes  No   
Dishwasher: Yes  No  Eductors: Yes  No  Garbage Disposal: Yes  No  Jacuzzi: Yes  No   
Swimming Pool: Yes  No  Air Gap at Supply: Yes  No  Pumps Used: Yes  No  Capacity

### INSPECTOR COMMENTS/DIAGRAMS

The Watts #7 check valve currently in place is not an approved device

### FIRE PROTECTION SYSTEMS - NONE

System Type: Dry Spinkler  Wet Sprinkler  Dry Riser  Wet Riser  Hydrants: Yes  No   
Hydrants Self-Draining: Yes  No  Storage Provided: Yes  No  Antifreeze Legs: Yes  No   
Auxiliary Water Storage: Yes  No  Pumps Used: Yes  No  Capacity:  (GPM) Pressure:

### INSPECTOR COMMENTS/DIAGRAMS

"Potable"  
Install a Double Check Valve Assembly after the water meter in the horizontal position, 3/4" in size

### BACKFLOW PREVENTION REQUIREMENTS

There will be a slight drop in flow due to the design of the backflow preventer, you may want to consider installing a 1" DCVA

Sprint Lima Division  
Bldg. Operations  
122 S. Elizabeth ST.  
Lima, Oh. 45801

# City Of Napoleon

## FIELD SURVEY FORM

Premises Address: 117 E. Clinton Company Name: Sprint  
Contact Name: Jerry Hartman Contact Phone No: 419-226-6182  
Service No: 9194 Service Size: 2" Meter No: 60170542 Meter Size: 1 1/2" Date Installed: 8-29-00  
Type of Inspection: Initial  Follow-Up  Date of Inspection: 8-16-07 Inspector Name: Charlie  
Type of Use: Industrial  Commercial  Residential  Water Main Size: 8" System Pressure 45-70psi  
Type of Service: Domestic  Fire  Combined  Any Other Water Source: Yes  No   
If Yes, Other Type: Additional City Service  Auxiliary Source  Interconnected: Yes  No   
\*\*\*\*\*

### DOMESTIC SYSTEMS

Type of Use: Processing  Product  Potable  Sanitary  Irrigation  Limited Area Fire   
Type of Heating: Forced Air  Electric  Solar  Boilers  Chemical Treatment: Yes  No   
Type of Cooling: Cooling Tower  Chiller  Chemical Treatment: Yes  No  Direct Conn: Yes  No   
Dishwasher: Yes  No  Eductors: Yes  No  Garbage Disposal: Yes  No  Jacuzzi: Yes  No   
Swimming Pool: Yes  No  Air Gap at Supply: Yes  No  Pumps Used: Yes  No  Capacity

### INSPECTOR COMMENTS/DIAGRAMS

Remove the fitting that is presently in place, that was used for filling batteries. If this fitting is not removed it will change requirements for what device is needed.

### FIRE PROTECTION SYSTEMS

System Type: Dry Spinkler  Wet Sprinkler  Dry Riser  Wet Riser  Hydrants: Yes  No   
Hydrants Self-Draining: Yes  No  Storage Provided: Yes  No  Antifreeze Legs: Yes  No   
Auxiliary Water Storage: Yes  No  Pumps Used: Yes  No  Capacity:  (GPM) Pressure: System

### INSPECTOR COMMENTS/DIAGRAMS

install 1/4" Double check Detector Assembly on Fireline  
You may want to over size to 1/2" device if flow requirements are a concern

### BACKFLOW PREVENTION REQUIREMENTS

install a 1/2" Double Check Valve assembly on "potable"