

BULLETIN NO. 2

STRUCTURAL RESTORATION OF THE FIRE STATION

265 W. RIVERVIEW

NAPOLEON, OHIO

This Bulletin covers the following revision to the plans and specifications:

The prestressing subcontractor has mistakenly furnished and installed end anchorages drilled for 1/2 inch diameter chucks (while ordering 0.60 P/S cable, as shown on Sh. #1). The highest jacking force specified is 26,000 lbs. The normal tensioning load for 1/2" ϕ is 27,200 lbs, which exceeds our requirements, so we have approved the use of 1/2" ϕ x 270 k, P/S cable (in lieu of 0.60" ϕ x 270 k.), to eliminate the delay of rebuilding the end anchorages.

CREDIT to the CITY OF NAPOLEON: \$ _____

Issued Nov. 22, 1985

Robert M. O'Shea, P.E.
914 N. Summit Street
Toledo, Ohio 43604