

2256

2254

Scott

1"=20'

11-6-19

VNI (J. Moll/D. Cramer)

Insp. By: A. Debin

Replaced broken wye and installed cleanout.

6" W.M.

Pushed inside brittle concrete pipe 4' from C/O + hydraulic cemented

8" C/O ~~⊗~~ Deleted WV due to leaking (B. Okuley)

Ferroc's to install new 8" wye  
9' Deep

6" San

