

City Of Napoleon
FIELD SURVEY FORM

Premises Address: 122 W. Washington Company Name: Henry Co. Bank
Contact Name: Roger Murray Contact Phone No: 599-1065
Service No: 3952 Service Size: 4" Meter No: 6002582 Meter Size: 1 1/2" Date Installed: 3-27-96
Type of Inspection: Initial Follow-Up Date of Inspection: 3-30-99 Inspector Name: Charlie
Type of Use: Industrial Commercial Residential Water Main Size: 6" System Pressure 65-75 psi
Type of Service: Domestic Fire Combined Any Other Water Source: Yes No
If Yes, Other Type: Additional City Service Auxiliary Source Interconnected: Yes No

DOMESTIC SYSTEMS

Type of Use: Processing Product Potable Sanitary Irrigation Limited Area Fire
Type of Heating: Forced Air Electric Solar Boilers Chemical Treatment: Yes No
Type of Cooling: Cooling Tower Chiller Chemical Treatment: Yes No Direct Conn: Yes No
Dishwasher: Yes No Eductors: Yes No Garbage Disposal: Yes No Jacuzzi: Yes No
Swimming Pool: Yes No Air Gap at Supply: Yes No Pumps Used: Yes No Capacity _____

INSPECTOR COMMENTS/DIAGRAMS

Hose bibb for Draining Sprinkler System in basement
Hose bibb on Potable in basement
1- Stop Sink in basement
2- bathrooms basement
1- bathroom upstairs
1- basin sink breakroom
1- Drinking fountain
2- Outside Hose bibbs
1" Watts 800 m4 GT P.V.B. on Sprinkler (Irrigation)

FIRE PROTECTION SYSTEMS

System Type: Dry Sprinkler Wet Sprinkler Dry Riser Wet Riser Hydrants: Yes No
Hydrants Self-Draining: Yes No Storage Provided: Yes No Antifreeze Legs: Yes No
Auxiliary Water Storage: Yes No Pumps Used: Yes No Capacity: _____ (GPM) Pressure: _____

INSPECTOR COMMENTS/DIAGRAMS

irrigation system has a Watts 1" 800 m4 GT P.V.B. installed already however it needs to be tested A.S.A.P.

BACKFLOW PREVENTION REQUIREMENTS

Will need to install a Double Check Valve assembly on the Potable water, this must be installed in the horizontal position.
also will need to have a expansion Tank installed