CITY OF NAPOLEON 255 W. RIVERVIEW AVE NAPOLEON, OHIO 43545

DIVISION OF BUILDING & ZONING PH (419) 592-4010 FAX (419) 599-8393

PERMIT NO: 412 DATE ISSUED: 11-09-00 ISSUED BY: BND

JOB LOCATION: 636 WELSTED ST

EST. COST: 2500.00

LOT #:

SUBDIVISION NAME:

OWNER: FRUCHEY, KEITH ADDRESS: 16203 ST RT 424

AGENT: TRI-COUNTY ROOFING I ADDRESS: 13771 CO RD 162

CSZ: NAPOLEON, OH 43545

CSZ: PAULDING, OH 45879

PHONE: 419-599-0005

PHONE: 419-399-3964

USE TYPE - RESIDENTIAL:

OTHER:

ZONING INFORMATION

SYRD: RYRD:

DIST: LOT DIM: AREA: FYRD: SYRD: RYB
MAX HT: # PKG SPACES: # LOADING SP: MAX LOT COV:

BOARD OF ZONING APPEALS:

WORK TYPE - NEW: REPLMNT: ADD'N: ALTER:

WORK INFORMATION

SIZE - LGTH: WIDTH: STORIES: LIVING AREA SF:
GARAGE AREA SF: HEIGHT: BLDG VOL DEMO PERMIT:

WORK BESCRIPTION PLUMBING REPAIRS

FEE DESCRIPTION

PAID DATE

FEE AMOUNT DUE

9.00

PLUMBING PERMIT

TOTAL PEES DUE

DATE

APPLICANT SIGNATURE NOV 1 3 2000 CITY OF NAPOLEON FROM CITY OF NAPOLEON 419 599 8393

|   | demonstration of the second                    | £10   | Delly  | 0001                                   |
|---|--|---|--|--|
| CITY OF NAF   | OLEON OHI                                      | O PERMIT                                    | APPLICATION OF THE PROPERTY OF | LION<br>MANORE AND                     |
| DATE 11-7-2000  | JOB LOCATION 63                                | de Welste                                   | dSt.   |  |
| LOT#  | SUBDIVISION NAME                               |   |  |  |
| OWNER Keith Pruc  | hey  | PHONE 590                                   | -0005  |  |
| OWNER ADDRES  | <b>1</b>                                       | and ham                                     | 900  | P 43545                                |
| CONTRACTOR TVI-COL  | nty Roofing                                    | PHONE .                                     | 399-396  | 4                                      |
| CONTRACTOR ADDRESS 13                                     | MICKILIA                                       | CITY Pa                                     | uldina   | ZIP 458 F                              |
| CONTRACTOR FAX # 371-                                     | 910102   | CELL PHONE                                  | (Opt.)   |  |
| DESCRIPTION OF WORK TO BE I                               | ERFORMED: Plum                                 | Dince                                       |  |  |
| estemated cost of work to                                 |  |   |  |  |
| WORK INFORMATION  |  |   | 9.00   |  |
| BUILDING: Basement Floor Area                             | Sc   | . Ft. 1st Story Living A                    | res  | Sq. Ft.                                |
| ı   | Sq   |   |  |  |
| BUILDING SIZE: Length                                     | Width Storic                                   | Height                                      | DEMO VOL   |  |
| Masonry Contractor  | A1.  | Phone StSt                                  | Fax  |  |
|   |  |   |  |  |
| Electrical Contractor                                     | City   | PhoneSt                                     | Fex Zip  |  |
| Plumbing Contractor                                       |  | Phone                                       |  |  |
| Address   | City   | St  | Zip _  |  |
| leating Contractor  | Clty   | PhoneSt                                     | Fax Zin  |  |
| nsulation Contractor                                      |  | PhoneSt                                     | 0-00-00-00-00-00-00-00-00-00-00-00-00-0  |  |
| Other Contractor attach information.                      |  |   | Ziģ  | - 1                                    |
| CONING INFORMATION (to be control of Area FRSB            | pleted by City): District                      | Lot Dimensions                              | A May Con  | 9/                                     |
| proved by the building insperior of the City of Napoleon. | notions ( one) at Charlestons Afric bellouses? | the work bornin department. I understand th | as all work for which a person is but  | yo<br>al is required to be             |
| pplicant Signature 10 2000                                | na Hayne                                       | Date 1 -                                    | 2000   | ······································ |

Keith Fruchery

by qualified electrical technicians.

Electrical contractor is responsible for repairing all areas damaged by electrical work. All repairs must match existing materials as closely as possible.

- 2. Plumbing: Re-plumb the gas supply line from the main to all gas appliances with black iron pipe, complete with all drip legs and shut off valves at each appliance.
- 126 Bath: Replace the existing tub with a standard 60" fiberglass tub/shower unit. Install new drain assembly and tub shower faucet. New faucet must be a Moen, Delta, or equal quality with mixing/balancing valve.
- Replace the toilet with a 1.6 gallon flush, American Standard, or equal toilet, complete with new wax ring.

NOTE: All plumbing work must conform to The Ohio Plumbing Code and local regulations and be performed by qualified person/persons.



3. Interior Carpentry:

Bath(7' X 6'): Frame in and insulate the area where windows has been removed and cove with 1/2" moisture-proof drywall.

Repair all wall surfaces damaged by tub/shower installation and apply joint compound and tape to all joints. Sand all joint compound to a smooth even finish. Apply TWO (2) coats of interior latex paint to all of the walls. Homeowner to select color.

6 00 Secure 1/4" luan to the floor area, using minimum 1" staples on 4" grid pattern. Install, per manufacturer's instruction, new sheet vinyl floor covering. Homeowner to select color/pattern.

Properly install 2' X 2' moisture-proof suspended ceiling panels, include all wall mold, hooks, hangers, runners, and tees.

Stair Window: Frame and insulate opening created by window removal. Secure ½" drywall to cover area and apply joint compound and tape to joints. Sand joints to smooth, even finish and apply ONE (1) coat of interior latex primer to the area.

Bed #3 No. West: Install a pre-finished door slab in the existing opening. Install a new privacy lock to the new door.

Attle Stairs: Replace the balusters and spindles with new pre-finished hardwood materials.

Install a pre-finished handrail at the stairs, terminated with returns

dellan

27.700-

TOTAL PROJECT BID

Ronald Davis

## Bathroom:

Replace the vanity sink drain and trap. New trap must be 1 1/4" "p" trap and drain line must be 2" to the main house drain.

Replace the existing tub/shower faucet with pressure balancing/ thermostatic mixing valve faucet, designed to limit water temperature change to maximum of 120 degrees.

Install a shut off valve to the water closet supply line.

## Water Heater:

Set water heater in a drip par and properly plumb a drain line to the main house drain (trap primer if necessary).

Install a shut off valve in the water supply line.

Replace the soft copper gas supply line with black iron, complete with shut off valve and drip leg.

Install a 3/4" copper extension pipe from the temp/press valve to pan drain, with 1" air gap.

Kitchen: Replace the existing trap with a 1 ½" "p" trap. Replace the sink drain line with 2" PVC, to the main house drain.

Utility Room: Install a washer plumbing box at the clothes washer area, with 2" drain, to the main house drain.

Clean-out: Install a clean-out at the base of the soil stack and outside the home near the junction of the house drain and sewer. Clean-outs must be installed per OPC 4101:2-51-21.

Exterior sill cock: Replace the existing exterior water supply tap with frost proof/anti siphon sill cock..

All plumbing work must conform to The Ohio Plumbing Code and all applicable regulations and be performed by a qualified plumbing technician.

S. Furnace: Inspect the fuel supply line for leaks, brush and clean the heat exchanger, burner compartment, fan compartment, and pilot. Oil the blower, perform a combustion efficiency test, test limit control and replace if necessary, test gas valve and adjust pressure, as needed, adjust pilot and main burners for efficient operation. Replace thermocouple and filter.

Furnace work must be performed by a qualified furnace technicipa-

TOTAL PROJECT BLD 12,675