OLO 3-31-2021 by JNR

150 orchard
6" PLASTIC CLEANOUT 27" Deep
67' CHANGE TO U it FROM CLEANOUT
84' FROM CLEANOUT TO A Y with 140

140 orchard
6" CLEANOUT PLASTIC 42" Deep
37' TO A Y with 150

~~Enter~~
The Y is
53' from manhole
Towards 140 orchard

MH # WR1690

The Y is 16' Behind curb
And 31' from 140's DRIVEWAY

March 2021